

GODIŠNJI PLAN ODRŽAVANJA TRANSPORTNOG SUSTAVA ZA 2020. GODINU

ANNUAL TRANSMISSION SYSTEM MAINTENANCE PLAN FOR YEAR 2020.

MJESEC / MONTH	LOKACIJA IZVOĐENJA RADOVA / MAINTENANCE LOCATION	UTJECAJ NA TRANSPORT / ISPORUKU/PRIHVAT PLINA IMPACT ON TRANSMISSION/DELIVERY/GAS RECEIPT	TRAJANJE RADOVA / MAINTENANCE DURATION (h)	RASPOLOŽIVI KAPACITET / AVAILABLE CAPACITY (%)	AKTIVNOST / ACTIVITY
SIJEČANJ / JANURY	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/isporku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
VELJAČA / FEBRUARY					
OŽUJAK / MARCH					
TRAVANJ / APRIL	DN 300 Belišće – Donji Miholjac - odgođeno. - delayed.	• MRS Belišće • MRS Marijanci • MRS Magadenovac	24	0	Radovi na plinovodu Pipeline works
SVIBANJ / MAY	MRS Podravske Sesvete (06.05.2020.)	• IP Kalinovac 5 - 3 bar - Sesvete	1	0	Održavanje stanica Station works
	MRS Grubišno Polje (12.05.2020.)	• MRS Grubišno Polje	2	0	Održavanje stanica Station works
	MRS Sirač (14.05.2020.)	• Sirač - 3 bar - Sirač • Sirač - 4,5 bar - Kamenolom Sirač	1	0	Održavanje stanica Station works
	MRČ Ivanja Reka (20.05.2020.) - odgođeno. - delayed.	• UMS Rogatec	16	40	Održavanje stanica Station works
	MRČ Ivanja Reka (28.05.2020.)	• <u>UMS Rogatec</u>	12	<u>40</u>	Održavanje stanica Station works
	DN 500 Rogatec – Zabok - odgođeno za lipanj. - delayed for june.	• MRS Krapina • UMS Rogatec	48	0 <u>3</u>	Radovi na plinovodu (na zahtjev treće strane) Pipeline works (third party request)
	ČČS Legrad - odgođeno za rujan. - delayed for september.	• MRS Legrad • MRS Donja Dubrava	24	0	Rekonstrukcija stanice Station works
LIPANJ / JUNE	DN 500 Rogatec - Zabok (24.06. - 26.06.2020.)	• MRS Krapina • <u>UMS Rogatec</u>	48	0 <u>3</u>	Radovi na plinovodu (na zahtjev treće strane) Pipeline works (third party request)
SRPANJ / JULY	MRS/MRČ Ludbreg	• MRS Ludbreg	4	0	Održavanje stanica Station works
SRPANJ - LISTOPAD / JULY - OCTOBER	DN 500 Pula - Karlovac PČ Zlobin (obustava i ograničenje 36h u periodu između srpnja i listopada. Točan datum se objavljuje 42 dana prije potvrđenog termina radova)	• MRS Rijeka Istok • <u>UMS Terminal Pula</u>	36	0 <u>10</u>	Radovi na plinovodu i stanici Pipeline and station works
KOLOVOZ / AUGUST	DN 300 Budrovac - Kloštar Ivanić	• MRS Draganec • MRS Graberje	14	0	Radovi na plinovodu Pipeline works
	MRS Oroslavje	• MRS Oroslavje	4	0	Održavanje stanica Station works
	MRS Klanjec - otkazano. - anceled.	• MRS Klanjec	8	0	Održavanje stanica Station works
	MRS Banova Jaruga (26.08.2020.) - odgođeno za rujan. - delayed for september.	• MRS Banova Jaruga • MRS Poljana • MRS Kukunjevac • MRS Brezine • MRS Gaj • MRS Lipovljani	16	0	Rekonstrukcija stanice Station works
					V.9. 23.07.2020. (1)

MJESEC / MONTH	LOKACIJA IZVOĐENJA RADOVA / MAINTENANCE LOCATION	UTJECAJ NA TRANSPORT/ ISPORUKU/PRIHVAT PLINA IMPACT ON TRANSMISSION/DELIVERY/GAS RECEIPT	TRAJANJE RADOVA / MAINTENANCE DURATION (h)	RASPOLOŽIVI KAPACITET / AVAILABLE CAPACITY (%)	AKTIVNOST / ACTIVITY
RUJAN / SEPTEMBER	MRS Banova Jaruga	- MRS Banova Jaruga - MRS Poljana - MRS Kukunjevac - MRS Brezine - MRS Gaj - MRS Lipovljani	16	0	Rekonstrukcija stanice Station works
	DN400 Donji Miholjac - Belišće (01. ili 02.09.)	MRS Belišće	24	0	Radovi na plinovodu Pipeline works
	OČS Legrad	- MRS Legrad - MRS Donja Dubrava	24	0	Rekonstrukcija stanice Station works
	MRS Magadenovac (23.09.2020.)	- MRS Magadenovac - MRS Marijanci	12	0	Rekonstrukcija stanice Station works
	MRS Hampovica	MRS Hampovica	12	0	Rekonstrukcija stanice Station works
	MRS Molve Selo	MRS Molve Selo	48	0	Rekonstrukcija stanice Station works
	DN 150 Dugo Selo DN 80 Trstenik DN500 Zagreb - Ivanić Grad (15. - 17.09.2020.)	- MRS Trstenik - MRS Dugo Selo	48	0	Radovi na plinovodu i stanici Pipeline and station works
		<u>UMS Rogatec</u>		<u>40</u>	
LISTOPAD / OCTOBER	MRS Dobrovac	Dobrovac - nova - 3 bar - Lipik	1	0	Održavanje stanica Station works
STUDENI / NOVEMBER	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/isporuku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
PROSINAC / DECEMBER					
					V.9. 23.07.2020. (2)

NAPOMENA: Godišnji plan održavanja transportnog sustava odnosi se na aktivnosti planiranog održavanja i razvoja transportnog sustava, te su navedeni termini izvođenja aktivnosti okvirni. Planirani datum izvođenja aktivnosti i trajanje obustava i/ili ograničenja biti će objavljeni 42 dana prije planiranih aktivnosti u "Mjesečnom planu obustava i ograničenja korištenja kapaciteta" na internet stranici PLINACRA.

NOTICE: The Annual plan of transmission system maintenance refers to the activities of the planned maintenance and devolpment and the stated dates of performing the activities are approximate. Planned date of carrying out the activities, duration of suspensions and/or restrictions shall be published on the Plinacro's internet page in the "Monthly plan of suspensions and restrictions on the capacity use" 42 days before the planned activities.