

GODIŠNJI PLAN ODRŽAVANJA TRANSPORTNOG SUSTAVA ZA 2026. GODINU
ANNUAL TRANSMISSION SYSTEM MAINTENANCE PLAN FOR YEAR 2026.

MJESEC / MONTH	LOKACIJA IZVOĐENJA RADOVA / MAINTENANCE LOCATION	UTJECAJ NA TRANSPORT/ ISPORUKU/PRIHVAT PLINA IMPACT ON TRANSMISSION/DELIVERY/GAS RECEIPT	TRAJANJE RADOVA / MAINTENANCE DURATION (h)	RASPOLOŽIVI KAPACITET / AVAILABLE CAPACITY (%)	AKTIVNOST / ACTIVITY
SIJEČANJ / JANURY	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/iskoruku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
VELJAČA / FEBRUARY	MRS Rijeka Istok	• Rijeka Istok - 45 bar - Rafinerija Urinj	2	0	Održavanje stanica Station works
OŽUJAK / MARCH	DN500 Rogatec-Zabok	• IMS Rogatec - Plinovodi	48	0	Radovi na plinovodu Pipeline works
		• UMS Rogatec - Plinovodi	48	5	
TRAVANJ / APRIL	PČ Lučko PČ Kozarac DN700/75 Zagreb-Karlovac DN700/75 Lučko-Ivanja Reka DN600/75 Zagreb Istok - Kutina	• UMS Omišalj	96	0	Radovi na plinovodu Pipeline works
		• IMS Donji Miholjac - FGSZ	96	0	
SVIBANJ / MAY	DN200 Bjelovar - Daruvar	• MRS Končanica • MRS Veliki Grđevac • MRS Nova Rača • MRS Grubišno Polje	72	0	Radovi na plinovodu Pipeline works
	MRS Virje	• Virje - 3 bar - Novigrad	1	0	Održavanje stanica Station works
LIPANJ / JUNE	PČ Dobrovac / MRS Dobrovac - odgođeno do daljnjega. - postponed until further notice.	• MRS Dobrovac • MRS Pakrac • MRS Kukurjuzevac • MRS Brezine	36	0	Radovi na plinovodu Pipeline works / Održavanje stanica Station works
	MRS Đurđenovac	• MRS Đurđenovac	5	0	Interventan popravak Emergency repair
SRPANJ / JULY	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/iskoruku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
KOLOVOZ / AUGUST	BS Beničanci DN300/50 Donji Miholjac—Beničanci - odgođeno za 2027. - postponed for 2027.	• MRS Keška	48	0	Radovi na plinovodu Pipeline works
	DN450/50 Budrovac - D. Miholjac	• MRS Čađavica • MRS Slatina • MRS Viljevo	72	0	Radovi na plinovodu Pipeline works
	DN400/50 Slobodnica—Negoslavec - odgođeno za 2027. - postponed for 2027.	• MRS Donji Andrijević • MRS Strizivojna • MRS Đakovo • MRS Ivankovo • MRS Županja • MRS Vinkovci • MRS Negoslavec • MRS Vukovar • UMS Stari Jankovci	120	0	Radovi na plinovodu Pipeline works
	DN500/50 Popovača—Sisak - odgođeno za rujan. - postponed for september.	• MRS Sisak	72	0	Radovi na plinovodu Pipeline works
	MRS Županja - odgođeno do daljnjega. - postponed until further notice.	• MRS Županja	8	0	Održavanje stanica Station works
	MRS Đakovo - odgođeno do daljnjega. - postponed until further notice.	• MRS Đakovo	10	0	Održavanje stanica Station works
RUJAN / SEPTEMBER	DN500/50 Podsused—PČ Ivanja Reka - odgođeno do daljnjega. - postponed until further notice.	• MRS Zagreb Jug	48	0	Radovi na plinovodu Pipeline works
		• MRS Zagreb Zapad	48	0	
	DN500/50 Popovača -Sisak	• MRS Sisak	72	0	Radovi na plinovodu Pipeline works
	DN500 Molve—Budrovac - odgođeno do daljnjega. - postponed until further notice.	• UMS CPS Molve	72	0	Radovi na plinovodu Pipeline works
LISTOPAD / OCTOBER	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/iskoruku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
STUDENI / NOVEMBER					
PROSINAC / DECEMBER					
					V.6. 21.7.2026.

NAPOMENA: Godišnji plan održavanja transportnog sustava odnosi se na aktivnosti planiranog održavanja i razvoja transportnog sustava, te su navedeni termini izvođenja aktivnosti okvirni. Planirani datum izvođenja aktivnosti i trajanje obustava i/ili ograničenja biti će objavljeni 42 dana prije planiranih aktivnosti u "Mjesečnom planu obustava i ograničenja korištenja kapaciteta" na internet stranici PLINACRA.

NOTICE: The Annual plan of transmission system maintenance refers to the activities of the planned maintenance and devolpment and the stated dates of performing the activities are approximate. Planned date of carrying out the activities, duration of suspensions and/or restrictions shall be published on the Plinacro's internet page in the "Monthly plan of suspensions and restrictions on the capacity use" 42 days before the planned activities.