

GODIŠNJI PLAN ODRŽAVANJA TRANSPORTNOG SUSTAVA ZA 2020. GODINU

ANNUAL TRANSMISSION SYSTEM MAINTENANCE PLAN FOR YEAR 2020.

MJESEC / MONTH	LOKACIJA IZVOĐENJA RADOVA / MAINTENANCE LOCATION	UTJECAJ NA TRANSPORT/ ISPORUKU/PRIHVAT PLINA IMPACT ON TRANSMISSION/DELIVERY/GAS RECEIPT	TRAJANJE RADOVA / MAINTENANCE DURATION (h)	RASPOLOŽIVI KAPACITET / AVAILABLE CAPACITY (%)	AKTIVNOST / ACTIVITY
SIJEČANJ / JANURY	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/isporku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
VELJAČA / FEBRUARY					
OŽUJAK / MARCH					
TRAVANJ / APRIL	DN 300 Belišće – Donji Miholjac - odgođeno. - delayed.	<ul style="list-style-type: none"> • MRS Belišće • MRS Marijanci • MRS Magadenovac 	24	0	Radovi na plinovodu Pipeline works
SVIBANJ / MAY	MRS Podravske Sesvete (06.05.2020.)	<ul style="list-style-type: none"> • IP Kalinovac 5 - 3 bar - Sesvete 	1	0	Održavanje stanica Station works
	MRS Grubišno Polje (12.05.2020.)	<ul style="list-style-type: none"> • MRS Grubišno Polje 	2	0	Održavanje stanica Station works
	MRS Sirač (14.05.2020.)	<ul style="list-style-type: none"> • Sirač - 3 bar - Sirač • Sirač - 4,5 bar - Kamenolom Sirač 	1	0	Održavanje stanica Station works
	MRČ Ivanja Reka (20.05.2020.) - odgođeno. - delayed.	<ul style="list-style-type: none"> • UMS Rogatec 	16	40	Održavanje stanica Station works
	MRČ Ivanja Reka (28.05.2020.)	<ul style="list-style-type: none"> • <u>UMS Rogatec</u> 	12	<u>40</u>	Održavanje stanica Station works
	DN 500 Rogatec – Zabok - odgođeno za lipanj. - delayed for june.	<ul style="list-style-type: none"> • MRS Krapina • UMS Rogatec 	48	0	Radovi na plinovodu (na zahtjev treće strane) Pipeline works (third party request)
	0ČS Legrad - odgođeno za rujan. - delayed for september.	<ul style="list-style-type: none"> • MRS Legrad • MRS Donja Dubrava 		24	0
LIPANJ / JUNE	DN 500 Rogatec - Zabok (24.06. - 26.06.2020.)	<ul style="list-style-type: none"> • MRS Krapina • <u>UMS Rogatec</u> 	48	0 <u>3</u>	Radovi na plinovodu (na zahtjev treće strane) Pipeline works (third party request)
SRPANJ / JULY	MRS/MRČ Ludbreg	<ul style="list-style-type: none"> • MRS Ludbreg 	4	0	Održavanje stanica Station works
KOLOVOZ / AUGUST	DN 300 Budrovac – Kloštar Ivanić - odgođeno za rujan - delayed for september	<ul style="list-style-type: none"> • MRS Draganec • MRS Graberje 	14	0	Radovi na plinovodu Pipeline works
	MRS Oroslavje	<ul style="list-style-type: none"> • MRS Oroslavje 	4	0	Održavanje stanica Station works
	MRS Klanjec - otkazano. - canceled.	<ul style="list-style-type: none"> • MRS Klanjec 	8	0	Održavanje stanica Station works
	MRS Banova Jaruga (26.08.2020.) - odgođeno za rujan. - delayed for september.	<ul style="list-style-type: none"> • MRS Banova Jaruga • MRS Poljana • MRS Kukuljevac • MRS Brezine • MRS Gaj • MRS Lipovljani 	16	0	Rekonstrukcija stanice Station works

MJESEC / MONTH	LOKACIJA IZVOĐENJA RADOVA / MAINTENANCE LOCATION	UTJECAJ NA TRANSPORT/ ISPORUKU/PRIHVAT PLINA IMPACT ON TRANSMISSION/DELIVERY/GAS RECEIPT	TRAJANJE RADOVA / MAINTENANCE DURATION (h)	RASPOLOŽIVI KAPACITET / AVAILABLE CAPACITY (%)	AKTIVNOST / ACTIVITY
RUJAN / SEPTEMBER	DN 300 Budrovac - Kloštar Ivanić (09.09.2020.)	<ul style="list-style-type: none"> MRS Draganec MRS Graberje 	14	0	Radovi na plinovodu Pipeline works
	MRS Banova Jaruga - odgođeno do daljnje. - delayed.	<ul style="list-style-type: none"> MRS Banova Jaruga MRS Poljana MRS Kukunjevac MRS Brezine MRS Gaj MRS Lipovljani 	16	0	Rekonstrukcija stanice Station works
	DN400 Donji Miholjac - Belišće	<ul style="list-style-type: none"> MRS Belišće 	24	0	Radovi na plinovodu Pipeline works
	ČS Legrad - odgođeno za listopad. - delayed for october.	<ul style="list-style-type: none"> MRS Legrad MRS Donja Dubrava 	24	0	Rekonstrukcija stanice Station works
	MRS Magadenovac - odgođeno do daljnje. - delayed.	<ul style="list-style-type: none"> MRS Magadenovac MRS Marijanci 	12	0	Rekonstrukcija stanice Station works
	MRS Hampovica - odgođeno do daljnje. - delayed.	<ul style="list-style-type: none"> MRS Hampovica 	12	0	Rekonstrukcija stanice Station works
	DN 150 Dugo Selo	<ul style="list-style-type: none"> MRS Dugo Selo 	12	0	Radovi na stanici Station works
	MRS Molve Selo	<ul style="list-style-type: none"> MRS Molve Selo 	24	0	Rekonstrukcija stanice Station works
DN500 Zagreb - Ivanić Grad		<ul style="list-style-type: none"> MRS Trstenik MRS Dugo Selo 	48	0	Radovi na plinovodu i stanici Pipeline and station works
		<ul style="list-style-type: none"> <u>MRS Rogatec</u> 		40	
LISTOPAD / OCTOBER	MRS Dobrovac	<ul style="list-style-type: none"> Dobrovac - nova - 3 bar - Lipik 	1	0	Održavanje stanica Station works
	DN 500 Pula - Karlovac PČ Zlobin	<ul style="list-style-type: none"> MRS Rijeka Istok 	36	0*	Radovi na plinovodu i stanici Pipeline and station works
		<ul style="list-style-type: none"> <u>MRS Terminal Pula</u> 		10*	
	MRS Magadenovac	<ul style="list-style-type: none"> MRS Magadenovac 	12	0	Rekonstrukcija stanice Station works
ČS Legrad - odgođeno za 2021. - delayed for 2021.	<ul style="list-style-type: none"> MRS Legrad MRS Donja Dubrava 	24	0	Rekonstrukcija stanice Station works	
STUDENI / NOVEMBER	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/isporku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
PROSINAC / DECEMBER					

V.18. 28.09.2020.

NAPOMENA: Godišnji plan održavanja transportnog sustava odnosi se na aktivnosti planiranog održavanja i razvoja transportnog sustava, te su navedeni termini izvođenja aktivnosti okvirni. Planirani datum izvođenja aktivnosti i trajanje obustava i/ili ograničenja biti će objavljeni 42 dana prije planiranih aktivnosti u "Mjesečnom planu obustava i ograničenja korištenja kapaciteta" na internet stranici PLINACRA.

NOTICE: The Annual plan of transmission system maintenance refers to the activities of the planned maintenance and development and the stated dates of performing the activities are approximate. Planned date of carrying out the activities, duration of suspensions and/or restrictions shall be published on the Plinacro's internet page in the "Monthly plan of suspensions and restrictions on the capacity use" 42 days before the planned activities.