

GODIŠNJI PLAN ODRŽAVANJA TRANSPORTNOG SUSTAVA ZA 2025. GODINU
ANNUAL TRANSMISSION SYSTEM MAINTENANCE PLAN FOR YEAR 2025.

MJESEC / MONTH	LOKACIJA IZVOĐENJA RADOVA / MAINTENANCE LOCATION	UTJECAJ NA TRANSPORT/ ISPORUKU/PRIHVAT PLINA IMPACT ON TRANSMISSION/DELIVERY/GAS RECEIPT	TRAJANJE RADOVA / MAINTENANCE DURATION (h)	RASPOLOŽIVI KAPACITET / AVAILABLE CAPACITY (%)	AKTIVNOST / ACTIVITY
SIJEČANJ / JANURY	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/isporku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
VELJAČA / FEBRUARY					
OŽUJAK / MARCH					
TRAVANJ / APRIL					
SVIBANJ / MAY					
LIPANJ / JUNE	MRS Kalinovac selo (17.06.2025.)	• MRS Kalinovac selo	1	0	Održavanje stanica Station works
	MRS Sirač (18.06.2025.)	• MRS Sirač	1	0	Održavanje stanica Station works
	MRS Podrute (18.06.2025.)	• MRS Podrute	4	0	Održavanje stanica Station works
	PČ Dobrovac / MRS Dobrovac (18.06.2025.) - odgođeno za listopad. - delayed for october.	• MRS Dobrovac • MRS Pakrac • MRS Kukuruznjak • MRS Brezine	24	0	Radovi na plinovodu Pipeline works Održavanje stanica Station works
	MRS Vrbovec (24.06.2025.)	• MRS Vrbovec	2	0	Održavanje stanica Station works
	MRS Okoli (25.06.2025.)	• MRS Okoli	1	0	Održavanje stanica Station works
SRPANJ / JULY	MRS Đakovo (24.07.2025.) - odgođeno za kolovoz. - delayed for august.	• MRS Đakovo	8	0	Održavanje stanica Station works
KOLOVOZ / AUGUST	MRS Đakovo (21.08.2025.)	• MRS Đakovo	8	0	Održavanje stanica Station works
	MRS Zagreb Istok	• MRS Zagreb Istok	4	0	Interventa sanacija propuštanja plina Gas leak repair intervention
	MRS Viljevo (20.08.2025.) - odgođeno za rujan. - delayed for september.	• MRS Viljevo	10	0	Održavanje stanica Station works
	MRS Bokšić (27.08.2025.) - odgođeno za rujan. - delayed for september.	• MRS Bokšić	12	0	Radovi na plinovodu Pipeline works
RUJAN / SEPTEMBER	MRS Viljevo (03.09.2025.) (25.09.2025.)	• MRS Viljevo	10	0	Održavanje stanica Station works
	MRS Bokšić (10.09.2025.) (23.09.2025.)	• MRS Bokšić	12	0	Radovi na plinovodu Pipeline works
	DN300 Donji Miholjac—Beničanci, BS- Beničanci - odgođeno do daljnjega. - delayed until further notice.	• MRS Koška	24	0	Radovi na plinovodu Pipeline works
	MRS Kalinovac	• MRS Kalinovac	27	0	Interventa sanacija propuštanja plina Gas leak repair intervention
	MRS Dobrovac	• Dobrovac - nova - 3 bar - Staklana Lipik	-	0	Priključak zatvoren na zahtjev krajnjeg kupca zbog propuštanja plina Line closed at the request of the end customer due to gas leakage
	DN300/50 Negoslavci - Vukovar	• MRS Negoslavci • MRS Vukovar	48	0	Radovi na plinovodu (na zahtjev Hrvatske ceste d.o.o) Pipeline works
V.12. 10.9.2025.					

MJESEC / MONTH	LOKACIJA IZVOĐENJA RADOVA / MAINTENANCE LOCATION	UTJECAJ NA TRANSPORT/ ISPORUKU/PRIHVAT PLINA IMPACT ON TRANSMISSION/DELIVERY/GAS RECEIPT	TRAJANJE RADOVA / MAINTENANCE DURATION (h)	RASPOLOŽIVI KAPACITET / AVAILABLE CAPACITY (%)	AKTIVNOST / ACTIVITY
RUJAN / SEPTEMBER	DN200-Bjelovar—Daruvar (29.9.—1.10.2025.) - odgođeno za 2026. - delayed for 2026.	• MRS-Sirač • MRS-Končanica • MRS-Veliki-Grđevac • MRS-Nova-Rača • MRS-Grubišno-Polje	48	0	Radovi na plinovodu Pipeline works
	MRS-Županja - odgođeno do daljnjega. - delayed until further notice.	• MRS-Županja	8	0	Održavanje stanica Station works
	DN500-Molve—Novigrad (23.09.2025.) - odgođeno za 2026. - delayed for 2026.	• UMS-CPS-Molve	48	0	Radovi na plinovodu Pipeline works
	MRS Zagreb jug (4.9.2025.)	• Zagreb jug - 30 bar - EL-TO Zagreb	8	0	Održavanje stanica Station works
LISTOPAD / OCTOBER	PČ-Dobrovac / MRS-Dobrovac - odgođeno za prosinac. - delayed for december.	• MRS-Dobrovac • MRS-Pakrac I • MRS-Kukunjevac • MRS-Brezine	24	0	Radovi na plinovodu Pipeline works / Održavanje stanica Station works
STUDENI / NOVEMBER	- nisu planirani radovi na održavanju plinskog transportnog sustava koji utječu na transport/iskoruku/prihvat plina. - no transmission system maintenance works that have impact on transmission / delivery / gas receipt have been planned.				
PROSINAC / DECEMBER	PČ Dobrovac / MRS Dobrovac	• MRS Dobrovac • MRS Pakrac I • MRS Kukunjevac • MRS Brezine	24	0	Radovi na plinovodu Pipeline works / Održavanje stanica Station works

V.12. 10.9.2025.

NAPOMENA: Godišnji plan održavanja transportnog sustava odnosi se na aktivnosti planiranog održavanja i razvoja transportnog sustava, te su navedeni termini izvođenja aktivnosti okvirni. Planirani datum izvođenja aktivnosti i trajanje obustava i/ili ograničenja biti će objavljeni 42 dana prije planiranih aktivnosti u "Mjesečnom planu obustava i ograničenja korištenja kapaciteta" na internet stranici PLINACRA.

NOTICE: The Annual plan of transmission system maintenance refers to the activities of the planned maintenance and devolpment and the stated dates of performing the activities are approximate. Planned date of carrying out the activities, duration of suspensions and/or restrictions shall be published on the Plinacro's internet page in the "Monthly plan of suspensions and restrictions on the capacity use" 42 days before the planned activities.